



San Pablo Avenue Complete Streets Project
City Project No. SPA-CST
Federal Aid Project No. CML-5303(016)

Work for this week

GBI excavated for the retaining walls B. They also started work on the storm drain systems. They also continued with grading for curb, gutter and sidewalk on the west side of San Pablo Avenue.

GBI started excavation and removal of Class 1 hazardous soils along the roadway area at the soil nail wall.

RE Maher has been on site working on retaining wall B. They formed, placed reinforcing steel and poured concrete for the footing. They continued with forming the wall.

MBE will continue with work on installation of electrical system for lights and signals.

AVAR came on site and drilled and installed verification nails on the next row.

Work forecasted for next week

GBI will continued with grading for curb, gutter and sidewalk on the west side of San Pablo Avenue. They will also continue with drainage systems.

RE Maher will continue with retaining wall B with reinforcing steel and placing concrete. They will start work on the curb, gutter and sidewalk on the west side of San Pablo Avenue.

MBE will continue with work on installation of electrical system for lights and signals.

AVAR will start installation of the next row of production nails.

For additional project information, visit the City's website page at <http://www.ci.san-pablo.ca.us> or contact the City's Construction Manager, Jaemin Park at (925) 818-3756 or by e-mail: jpark@park-eng.com.

