



**San Pablo Avenue Complete Streets Project**  
**City Project No. SPA-CST**  
**Federal Aid Project No. CML-5303(016)**

**Work for this week**

GBI started with grading for curb and gutter on the east side of San Pablo Avenue. They also started work on drainage systems.

RE Maher will completed reinforcing steel and placing concrete for retaining Wall B. They started work on curb, gutter and sidewalk on the west side of San Pablo Avenue from Rivers Street moving north towards Robert Miller Drive

MBE started work on installation of foundations for the street lighting.

AVAR started drilling for production nails on the second row for the soil nail wall.

**Work forecasted for next week**

GBI will continued with grading for curb and gutter on the east side of San Pablo Avenue. They will also continue with drainage systems.

RE Maher will continue with curb, gutter and sidewalk on the west side of San Pablo Avenue.

MBE will continue with work on installation of light foundations and electrical system for lights and signals.

AVAR will continue with productions nails on the second row for the soil nail wall.

For additional project information, visit the City's website page at <http://www.ci.san-pablo.ca.us> or contact the City's Construction Manager, Jaemin Park at (925) 818-3756 or by e-mail: [jpark@park-eng.com](mailto:jpark@park-eng.com).

