



San Pablo Avenue Complete Streets Project
City Project No. SPA-CST
Federal Aid Project No. CML-5303(016)

Work for this week

GBI continued with drainage systems and soil removal and grading. They also graded for curb and gutter on the east side of San Pablo Avenue and finish excavation for retaining wall A.

RE Maher continued with curb, gutter and sidewalk on the west side of San Pablo Avenue. They also moved over to the east side and started work on the curb and gutter.

AVAR worked on reinforcing mesh for the final lift of the soil nail wall and the drainage at the bottom of the wall.

Work forecasted for next week

GBI will continue with drainage systems and soil removal and grading. They will also continue with grading for curb and gutter on the east side of San Pablo Avenue. They will work on drainage under the sidewalk areas at wall B.

RE Maher will continue with curb and gutter on the east side of San Pablo avenue.

AVAR continue with drainage work on the wall and shotcrete the final lift of the soil nail wall.

MBE will be on site to continue with street lighting work.

For additional project information, visit the City's website page at <http://www.ci.san-pablo.ca.us> or contact the City's Construction Manager, Jaemin Park at (925) 818-3756 or by e-mail: jpark@park-eng.com.

