



San Pablo Avenue Complete Streets Project
City Project No. SPA-CST
Federal Aid Project No. CML-5303(016)

Work for this week

GBI continued with drainage systems and grading and excavation at the soil nail wall on the east side of San Pablo Avenue and at retaining wall A at Rivers St. They are continuing with support to their subcontractor RE Maher during the curb, gutter and sidewalk work on the east side of San Pablo Avenue between Lancaster and Robert Miller Drive.

RE Maher is continuing with curb and gutter on the east side of San Pablo avenue.

AVAR complete shotcrete of the final lift of the soil nail wall.

MBE is on site to continue with street lighting work.

Work forecasted for next week

GBI will start construction of the roadway section north of Robert Miller in front of the completed soil nail wall. They will also complete excavation and grading for retaining wall A at the northeast side of Rivers.

RE Maher will continue with curb and gutter on the east side of San Pablo avenue and then move to retaining wall A.

MBE will be on site to continue with street lighting work.

For additional project information, visit the City's website page at <http://www.ci.san-pablo.ca.us> or contact the City's Construction Manager, Jaemin Park at (925) 818-3756 or by e-mail: jpark@park-eng.com.

