



CITY OF SAN PABLO
City of New Directions

Weekly Newsletter
9/10/2018 – 9/16/2018

San Pablo Avenue Complete Streets Project
City Project No. SPA-CST
Federal Aid Project No. CML-5303(016)

Work for this week

GBI is working on the roadway section north of Robert Miller in front of the completed soil nail wall. They are also completing excavation and grading for retaining wall A at the northeast side of Rivers.

RE Maher is completing curb and gutter on the east side of San Pablo avenue and working on retaining wall A.

MBE is continuing work on the street lights.

Work forecasted for next week

GBI will continue with roadway section north of Robert Miller and completing drainage systems.

RE Maher will complete retaining wall A.

MBE will be on site to continue with street lighting work.

For additional project information, visit the City's website page at <http://www.ci.san-pablo.ca.us> or contact the City's Construction Manager, Jaemin Park at (925) 818-3756 or by e-mail: jpark@park-eng.com.

