



**San Pablo Avenue Complete Streets Project**  
**City Project No. SPA-CST**  
**Federal Aid Project No. CML-5303(016)**

**Work for this week**

GBI is continuing with construction of median area and continuing with construction of the median planting area north of Robert Miller Drive. They also started work on the keystone retaining wall, Wall D. They are also completing grading and placing aggregate base for curb, gutter and sidewalk on the west side of San Pablo Avenue, north of Robert Miller Drive.

AVAR completed rock facing for the soil nail wall.

Nitta Construction hydroseeded the bare slopes for SWPPP measures.

**Work forecasted for next week**

GBI will continue with grading and aggregate base on the west side of San Pablo Avenue, north of Robert Miller Drive in preparation for curb, gutter and sidewalk. They will also continue with keystone retaining wall, Wall D.

Nitta Construction will be on-site to continue with hydroseed the bare slopes for SWPPP measures.

Mike Brown Electric (MBE) will be on site working on light foundations in the median.

For additional project information, visit the City's website page at <http://www.ci.san-pablo.ca.us> or contact the City's Construction Manager, Jaemin Park at (925) 818-3756 or by e-mail: [jpark@park-eng.com](mailto:jpark@park-eng.com).

