



**Weekly Newsletter
For the Week of
6/3/2018 – 6/9/2018**

**San Pablo Avenue Complete Streets Project
City Project No. SPA-CST
Federal Aid Project No. CML-5303(016)**

Work Completed this Week

Ghilotti Brothers, Inc. (GBI), the prime contractor for the project, completed placement of asphalt pavement within the former median areas between Lancaster Drive and Robert Miller Drive. GBI also continued construction of the street structural section in the former median area at Rivers Road, and the off-haul of excavated soil to the Richmond Bike Park Project location.

GBI placed K-rail (traffic barriers) north of Robert Miller Drive along the northbound lanes of San Pablo Avenue, closing the far right lane in preparation for soil nail wall excavation and construction.



Work Forecast for Next Week

GBI will continue with median area construction from Rivers Road to Lancaster Drive. GBI will also initiate clearing and grubbing work along the east side of San Pablo Avenue in preparation for soil nail wall construction. Also, GBI will excavate one four-foot wide section, approximately 15 feet long, to test for soil stability, in accordance with Caltrans standards, to determine the length of time that the excavation can safely remain open.



AVAR, the subcontractor for the retaining wall work, will be on-site to install 2 verification soil nails. Also, GBI will construct a soil bench along the shoulder of the roadway to facilitate equipment access to the wall construction area.

Contra Costa Boulevard Improvements Project
Weekly Newsletter

For additional project information, visit the City's website page at <http://www.ci.san-pablo.ca.us> or contact the City's Construction Manager, Jaemin Park at (925) 818-3756 or by e-mail: jpark@park-eng.com.