



**CITY OF SAN PABLO**  
*City of New Directions*

**Weekly Newsletter  
For the Week of  
6/18/2018 – 6/24/2018**

**San Pablo Avenue Complete Streets Project  
City Project No. SPA-CST  
Federal Aid Project No. CML-5303(016)**

**Work Completed This Week**

Ghilotti Brothers, Inc. (GBI) continued with median area construction from Rivers Street to Lancaster Drive. GBI also continued with roadway excavation and grading on the east side of San Pablo Avenue north of La Puerta Road.

AVAR, the soil nail retaining wall subcontractor, tested two verification nails. Following the failure of one of the two nails, AVAR installed a third nail, which also failed. Additional testing is required until satisfactory results are achieved.



Another subcontractor, R.E. Maher, formed and placed concrete median curb along the east side of the future median from Rivers Street to approximately one-half the distance to Lancaster Drive.

**Work Forecast for Next Week**

GBI will continue with work on the east side of San Pablo Avenue north of La Puerta Road consisting of excavation and construction of the roadway structural section. GBI will also provide support work to R.E. Maher with median curb construction and with AVAR for soil nail wall construction.

R.E. Maher will continue with median curb construction starting from where their progress ended the prior week and working north. R.E. Maher will remove the forms from the previous concrete pour and continue with forming and pouring concrete curb for the median area.



AVAR will install another verification nail and test it for the required loads. Once a verification nail passes the required testing, AVAR will proceed with wall construction.

For additional project information, visit the City's website page at <http://www.ci.san-pablo.ca.us>. The City's Construction Manager, Jaemin Park, may be contacted at (925) 818-3756 or by email at [jpark@park-eng.com](mailto:jpark@park-eng.com).