



CITY OF SAN PABLO
City of New Directions

Weekly Newsletter
For the Week of
6/11/2018 – 6/17/2018

San Pablo Avenue Complete Streets Project
City Project No. SPA-CST
Federal Aid Project No. CML-5303(016)

Work Completed This Week

Ghilotti Brothers, Inc. (GBI) continued with median area construction from Rivers Street to Lancaster Drive. GBI also started work on the east side of San Pablo Avenue north of La Puerta Road. This work consisted of clearing and grubbing to facilitate the start of excavation and eventual construction of the roadway structural section in this area.

GBI also completed construction of a bench area to provide access for the soil nail retaining wall subcontractor AVAR to start installation of the wall.

AVAR drilled and installed two verification soil nails, and also produced a shotcrete sample panel for testing.

Work Forecast for Next Week

GBI will continue with median area construction from Rivers Street to Lancaster Drive. GBI will also continue with work on the east side of San Pablo Avenue north of La Puerta Road for construction of the roadway structural section in this area.

In addition, AVAR will test the two verification nails and once approved, will start construction of the soil nail wall.



Contra Costa Boulevard Improvements Project
Weekly Newsletter

For additional project information, visit the City's website page at <http://www.ci.san-pablo.ca.us> or contact the City's Construction Manager, Jaemin Park at (925) 818-3756 or by e-mail: jpark@park-eng.com.