



**Weekly Newsletter
For the Week of
7/9/2018 – 7/15/2018**

**San Pablo Avenue Complete Streets Project
City Project No. SPA-CST
Federal Aid Project No. CML-5303(016)**

Work Completed This week

Ghilotti Brothers, Inc. (GBI) placed asphalt pavement within the new extended turn pocket at the Rivers Street and San Pablo Avenue intersection and along the east side of San Pablo Avenue north of La Puerta Road within the widened street section area. GBI also placed asphalt pavement within the “gap” sections adjacent to the new median curb. GBI placed and compacted aggregate base in the new median in preparation for the future installation of decomposed granite and landscaping.



GBI shifted traffic from the outside to the inside lanes and closed the outside lanes along both sides of San Pablo Avenue from Rivers Street to Robert Miller Drive to allow for the start of work within the outside lanes of San Pablo Avenue.

AVAR, the retaining wall subcontractor, started installation of soil production nails as well as any additional verification nails requested by the designer.

MBE, the lighting and electrical subcontractor, was on site to lay out the electrical work and start potholing.



Work Forecast for Next Week

GBI will start excavation for installation of retaining walls A and B. GBI will also start pavement grinding and removal along the west side of San Pablo Avenue from Rivers Street to Robert Miller Drive.

AVAR will start testing the production nails as well as additional verification nails.

MBE will start rock wheeling and installing conduit for the lighting and electrical system along the west side of San Pablo Avenue.

Contra Costa Boulevard Improvements Project
Weekly Newsletter

For additional project information, visit the City's website page at <http://www.ci.san-pablo.ca.us> or contact the City's Construction Manager, Jaemin Park at (925) 818-3756 or by e-mail: jpark@park-eng.com.